# QC-ABSTRACT

**Name of Work:- I: Compreshensive development of roads, drains and footpath in HMT Layout, SBM Colony and Surrounding Areas in Ward No.17 under PACKAGE-2019-20 RRN-DIV-(10), BBMP, Bengalore.**

| Sl No. | Item | Quantity As Per BOQ | Required No's of tests | Actual No's of tests | Tests |
|---|---|---|---|---|---|
| 1 | PCC 1:3:6 | 10.13 Cum | 1 | 1 | Cement |
| | | | | | Sand, Aggregates |
| 2 | Steel | 1.23 Tonne | 1 | 1 | - |
| 3 | M20 | 15.39 Cum | 3 | 3 | Concrete Cube Compressive Strength |
| 4 | Slab 250mm | 30.18 Sqm | 1 | 1 | Compressive strength |
| 5 | CPVC 50mm | 225.00 Mtr | 1 | 1 | - |
| 6 | CPVC 20mm | 16.00 Mtr | 1 | 1 | - |

| | | |
|---|---|---|
| Cubes | 0-5 $m^3$ | 1set |
| | 6-15 $m^3$ | 2set |
| | 16-30 $m^3$ | 3set |
| | 31-50 $m^3$ | 4 set |
| | Add 1set for every 50 Cum | |

For SAPIENCE CONSULTANTS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner